

Hours worked on site at Narromine (N) / South Keswick (SK): **46,315 hrs / 67,476 hrs**

People on average on site: **18 ppl (N) / 63 ppl (SK)**

Activities held on site:

- Trenching for MV and DC cable has been completed
- Delivery station has been installed
- Inverter stations and O&M buildings installation

Milestones reached:

- Milestone 12 – 100% of Modules installed
- Milestone 8 – 100% of inverters delivered

Other project news:

- Final drainage design to be tested in heavy rain
- Finalize Documentation for AEMO registration



Project Overview



100% Modules



MVPS Installation