

Hours worked on site at Narromine (N) / South Keswick (SK): **49,644.52 hrs / 76,404.59 hrs**

People on average on site: **9 ppl (N) / 35 ppl (SK)**

Activities held on site:

- Finalize the Punch list
- Array boxes installed, including termination of MV and DC cables
- Inverter stations and O&M buildings are completed

Milestones reached:

- Milestone 14 – Mechanical Completion Certificate
- Milestone 15 – Provisional Acceptance Certificate by the client

Other project news:

- Demobilization expected for next month
- Installation of HV cable & backfill trench expected to be completed next month



Delivery Station in place



Mechanical Completion